IPRO 314 Project Plan

Fall 2008

### Greening and Reuse of Queen of Peace High School Facilities

Advisors: Jim Braband & Nancy Governale-Hamill

#### PRO It takes a team INTERPROFESSIONAL PROJECTS PROGRAM

#### 1. Abstract

The problem posed at Queen of Peace High School is one of sustainability. The IPRO 314 team will focus on the reuse and greening of existing school facilities and grounds. Three major spaces currently hold latent potential at the school: the abandoned convent/dormitory, library and inner courtyards, used correctly they can become a catalyst for positive change. It is proposed that the dormitory be torn down, in its place a "community center" would be constructed. The space will service extracurricular activities at the school, public outreach programs (i.e. youth groups, cub/girl scouts, etc.), club rooms and a new space for library books storage and usage. The second space being addressed is the library, given its current isolated position the space would be transformed into a communication and media center equipped with the technology necessary for worldwide The third space addressed is the inner courtyards of the communication. building. With six dispersed throughout the school grounds, they can become an active part of the recreational aspect of the school's environment: places of social interaction, outdoor classrooms, etc. Additionally, the greening techniques proposed for the school's facilities will include methods for efficiency improvement, education and school promotion.

#### 2. Background

- A. Queen of Peace, a private, all-girl high school in the southern suburb of Burbank, has experienced a decline in enrollment in the past 3-5 years. Once at 1500 students, Peace is now comprised of only 650. Reasons for this decline include a competing school turning co-educational as well as many schools overlapping into Peace's drawing radius. Peace is excited about the prospect of working with an IPRO team to explore creative solutions in a variety of areas that can benefit the students at Queen of Peace in the years ahead. The overall goal of the project is to both increase revenue (enrollment and funding) and decrease costs at Peace within a five year window. Initial possible solutions include greening of school campus, facility space re-use, alternative funding, and social networking.
- B. The IPRO 314 project is being supported with a generous donation by IIT Trustee, Ellen Jordan Reidy, an alumnus of IIT's Institute of Psychology and Stuart School of Business as well as Queen of Peace High School. Several Queen of Peace alums on the IIT campus also have an interest in this IPRO project, including Jackie Sokolowski and Lauren Joyce.
- C. During an initial meeting with the principal of Queen of Peace, it was discovered that one of the identified structures for space reuse (convent/dormitory building) needs a minimum of 1.5 million dollars in renovations prior to use; as a result the decision was made to focus on a tear down of the building and the reuse of the occupied land for new construction. Additionally, the principal explained the existing plans for creating a social network for the school's alumni. A computer application has already been purchased and a team has been formed to develop the application. In order to avoid duplicating efforts, the IPRO team will only focus on the greening, reuse and alternative funding solutions and leave the social networking aspect to the Peace team. A last outcome of the meeting was a request from the school's principal to research the integration of an international communication center into the school's current environment.

It takes a team INTERPROFESSIONAL PROJECTS PROGRAM

#### 3. Methodology

PRO

- A. To analyze the problem stated in the background section, research will have to be conducted in the several solution areas identified: reuse, greening and funding (further detail of the solutions areas are discussed in the objectives section of this document). When considering the reuse of building facilities, the needs of the school population and surrounding community will be considered. Research into these areas could dictate the form and function of the space. Research on green and passive technologies could also greatly benefit the image of the school as well as the overall structure of the school facilities. To organize the research effort, two sub-teams have been created: one to focus specifically on solutions dealing with space reuse and the other greening techniques.
- B. After research is complete, analysis of the collected data will be performed to tabulate the pros and cons of each possible solution. Each sub-team will be responsible for completing analysis for their individual team's proposed solutions. Analysis will include:
  - A cost versus benefit analysis of each solution for the purpose of identifying the most cost-effective solutions for the school. The cost and benefit analysis will compare each solution's initial and residual costs to the solution's projected increase in revenue and reduction in institutional spend over the next five years.
  - II. Identifying the projected non-fiscal benefit realization of each solution within a five year window (increase in school rapport with the community, decrease in carbon footprint, etc.).
  - III. The impact each solution will have on the student and faculty population as well as the surrounding community.
  - IV. Testing the appeal of each solution by conducting surveys with the community, faculty and students.
- C. After researching, analyzing, testing, and surveying, the sub-teams will meet to present their findings to the entire IPRO 314 group. The group as a whole will then be responsible for coming to a consensus on identifying specific solutions for implementation and execution within the school's environment. The executable solutions will be selected based on their projected return on investment over the five year window, improvement of institutional image, and appeal to the client.
- D. A final proposal will be drafted by the group as a whole to present to the client. The proposal will include a description of the group's method for brainstorming, identifying, researching, analyzing, comparing and contrasting, and finally selecting the best solutions to address the client's problem statement. Further, the proposal will include a detailed plan to implement and execute the selected solutions in addition to a control plan to maintain the solutions ensuring maximum effectiveness over time. The presentation of the proposal to the client will be an open-feedback session and with enough advance time prior to IPRO day to allow for modifications to the proposal if necessary and a final proposal will be delivered back to the client upon completion of the class.

IPRO It takes a team INTERPROFESSIONAL PROJECTS PROGRAM

E. In preparation for IPRO day, the team will use the final proposal document to create abstracts, brochures, posters, and any other tools used during the presentation to the client (illustration boards, models, etc.) to be used during the presentation to the IPRO community. The presentation should be a thorough and cohesive explanation of the team's process, findings, client satisfaction, and lessons learned.

#### 4. Objectives

- A. Reuse Sub-team
  - I. To draw up a formal proposal of possible alternative space reuse techniques including, but not limited to, the following solutions.
    - a. Tear down of the dormitory building at Queen of Peace High School and the construction of a new community center. The benefit of the community center to the school will be realized through new revenue streams and increased visibility and use by the community.
      - i. A portion of this new facility will be open to the students during school hours and the other portion will be open to the public.
      - ii. The new facility will be available, whether for profit and non-profit purposes, for use by Burbank's residents, surrounding schools and churches.
      - iii. With the schools laptop program, the library is no longer used by students. The books currently housed in the library will be moved to the new center and will be open to the public.



Figure 2: Entrance to dormitory facility

b. Converting the library space into an international communications center, as well as an area with conference rooms to be utilized by the faculty. This media center will allow classes to learn new ideas and interact with other schools around the world by means of watching classes, lectures, experiments, etc.



Figure 3: Entrance to library facility

c. Perform a campus wide redesign, where architectural features and ecofriendly materials will be used to better define the common areas (i.e. the multiple outdoor courtyards within the schools property).



Figure 4: Courtyard example 1



Figure 5: Courtyard example 2

#### II. Gantt Chart

ID	Task Name	Duration	Start	Finish	Predecessors	August 11 September 1 September 21 October 11 November 1 November 21 December 11 Januar
1	Project Organization	22 days?	Thu 8/21/08	Fri 9/19/08		<b>5 1 m 1 1 3 W 3 1 m 1 1 3 W 3 1 m 1 1 3 W 3 1 m 1 1 3 W 3 1 m 1 1 3 W 3 1 m 1 1 3 W 3 1 m 1 1 1 3 W 3 1 m 1 1 1 3 W 3 1 m 1 1 1 1 1 1 1 1 1 1</b>
2	Project Objectives and Goals	9 days	Thu 9/4/08	Tue 9/16/08		
3	Division into Teams and Task Division	4 days?	Thu 9/11/08	Tue 9/16/08		
4	Preliminary research	6 days?	Thu 9/4/08	Thu 9/11/08		
5		o oujo.				
6	Research Phase	9 days?	Thu 9/18/08	Tue 9/30/08		
7	Cost Analysis and Research	9 days?	Thu 9/18/08	Tue 9/30/08		
8	Survey of Community/School Needs	9 days?	Thu 9/18/08	Tue 9/30/08		
9	Evaluation of Survey	9 days?	Thu 9/18/08	Tue 9/30/08		
10	Site Analysis	9 days?	Thu 9/18/08	Tue 9/30/08		
11	Green and Passive Technologies	9 days?	Thu 9/18/08	Tue 9/30/08		
12	Landscaping Techniques and Design	9 days?	Thu 9/18/08	Tue 9/30/08		
13	International Telecommunication	9 days?	Thu 9/18/08	Tue 9/30/08		
14						
15	Identifying Possible Solutions	4 days?	Thu 10/9/08	Tue 10/14/08		
16	Cost Evaluation for Each Possible Solution	4 days?	Thu 10/9/08	Tue 10/14/08		
17	Effect on Enrollment	4 days?	Thu 10/9/08	Tue 10/14/08		
18	Effect on Community/Students/Potential Students/Faculty	4 days?	Thu 10/9/08	Tue 10/14/08		
19	Effect on School's Image	4 days?	Thu 10/9/08	Tue 10/14/08		
20	-					
21	Design Phase	26 days?	Fri 10/17/08	Tue 11/18/08		
22	Developing Initial Program Based on Needs	4 days?	Wed 10/22/08	Mon 10/27/08	24	
23	Finalized Program	1 day?	Sat 10/18/08	Sat 10/18/08		
24	Identifying Design Concept	3 days?	Sat 10/18/08	Tue 10/21/08		
25	Schematic Design	15 days?	Tue 10/21/08	Thu 11/6/08		
26	Floor Plane	8 days?	Tue 10/21/08	Thu 10/30/08		
27	Elevations	6 days?	Tue 10/28/08	Sun 11/2/08		
28	Sections	8 days?	Tue 10/21/08	Thu 10/30/08		
29	Model	5 days?	Sun 11/2/08	Thu 11/6/08		
30						
31	Presenting Possible Solutions to Students/Faculty/Board/0	1 day?	Thu 11/6/08	Thu 11/6/08		
32	Receive Feedback	4 days?	Thu 11/6/08	Tue 11/11/08		
33	Modifying Final Solution	6 days?	Tue 11/11/08	Tue 11/18/08		
34						
35	IPRO Deliverables	62 days?	Tue 9/16/08	Fri 12/5/08		
36	Project Plan	7 days?	Thu 9/11/08	Fri 9/19/08		
37	Task Division Among Team	1 day?	Tue 9/16/08	Tue 9/16/08		
38	Completion of Tasks	3 days?	Tue 9/16/08	Thu 9/18/08		
39	Compilation of Project Plan	2 days?	Thu 9/18/08	Fri 9/19/08		
40	Submttal	1 day?	Fri 9/19/08	Fri 9/19/08	38	
41	Preparation tor Midterm Review	5 days?	fue 9/30/08	Mon 10/6/08		
42	Task Division Among Team	1 day?	fue 9/30/08	Tue 9/30/08		
43	Presentation Slides	3 days?	Thu 10/2/08	Mon 10/6/08		
44	Midterm Review	8 days?	Mon 10/6/08	wed 10/15/08		
45	Preparation for IPRO Day	14 days?	Tue 11/18/08	Fri 12/5/08		
46	Abstract/Brochure	7 days?	Tue 11/18/08	vved 11/26/08		
47	Poster	7 days?	Tue 11/18/08	vved 11/26/08		
48	Final Presentation Sildes	7 days?	Tue 11/25/08	Wed 12/3/08		
49	IPRO Day Presentation	1 day?	Fn 12/5/08	Fri 12/5/08		
50	Final Report	8 days?	Tue 11/25/08	Thu 12/4/08		
51	IPRO Delivrables CD	1 day?	Fn 12/5/08	Fri 12/5/08	50	
52		4.4	Thu: 0/40/22	7.046.00		
53	COMPLETION OF PROJECT	1 day?	100 9/10/08	inu 9/16/08	1	

Figure 6: Reuse Team Gantt chart

- B. Greening Sub-team
  - I. To draw up a formal proposal of possible greening techniques including, but not limited to, the following solutions.
    - a. Solutions aimed at increasing efficiency of existing school facilities:
      - i. Replacement of inefficient machinery for the purpose of reducing utility costs.



Figure 7: Machinery example 1



Figure 8: Machinery example 2

IPRO It takes a team INTERPROFESSIONAL PROJECTS PROGRAM

ii. Replacement or improvement of existing windows for the purpose of lowering utility costs by reducing heating and cooling loss.



Figure 9: Window example

- iii. Installation of reflective roofing technology for the purpose of reducing utility costs by introducing alternative energy sources.
- iv. Installation of a water collection system for the purpose of gathering rain water into a collection pool and channeling to gardens and playgrounds to reduce water usage.
- v. Installation of wind mill technology for the purpose of reducing utility costs by introducing alternative energy sources.
- vi. Improvement of current lighting efficiency for the purpose of reducing utility costs by introducing energy-saving lighting systems.
- b. Solutions aimed at increasing efficiency of the new community center replacing the old dormitory space:
  - i. Construction of an earth-friendly facility for the purpose of creating a cost-friendly building and reducing the school's carbon footprint.
- c. Solutions aimed at increasing the education of greening techniques to school population:
  - i. Education of faculty and students on how to reduce waste inside the school environment.
  - ii. Introduction of school sponsored fundraisers to teach the community "how to live green".
- d. Solutions aimed at promotion of the school:

i. Promotion of the schools greening efforts to the community, corporate sponsors and government for the purpose of acquiring donations, sponsorships and grants.

#### II. Gantt chart

1       Project Organization       22 days?       Thu 8/168       Fri 8/19/08         2       Project Organization       9 days       Thu 8/168       Fri 8/19/08         3       Project Organization       6 days?       Thu 8/168       Fri 8/19/08         4       Project Organization       6 days?       Thu 9/168       Fri 8/26/08         4       Project Organization       5 days?       Thu 9/168       Fri 8/26/08         7       Identification       5 days?       Mon 9/20/08       Fri 8/26/08         8       Projectime Antabolision       5 days?       Mon 9/20/08       Fri 8/26/08         9       Projectime Antabolision       5 days?       Mon 9/20/08       Fri 8/26/08         10       Preliminary Design Phase       13 days?       Mon 9/20/08       Vieol 106/08         11       Social Recearch       6 days?       Mon 9/20/08       Vieol 106/08         12       Concurre Questormine       6 days?       Mon 9/20/08       Vieol 106/08         13       Structural Testing       6 days?       Mon 9/20/08       Fri 10/10/06         14       E-Valander Thu 10/20/08       Fri 10/10/06       Fri 11/26/06       Fri 10/10/06         14       Proposed       1 day?       Thu 10/	ID	Task Name	Duration	Start	Finish		September		Octo	ber			Nove	mber			Decemb			
1       Project Organization       22 days?       Thus 82/108       F19 9706         2       Project Organization       24 days?       Thus 82/108       F19 9706         3       Obvision info Teams and Task Division       4 days?       Thus 91/108       Tue 91/608         4       Preliminary research       6 days?       Thus 91/108       Tue 91/608         7       detrify Possible Solutions       5 days       Mm 92/208       Fri 92/608         7       detrify Possible Solutions       6 days?       Mm 92/208       Fri 92/608         9       Preiminary Design Phase       18 days?       Mm 92/208       Ved 108/606         10       Preliminary Design Phase       8 days?       Mm 92/208       Ved 108/606         12       Consumer Questionnaline       8 days?       Mm 92/208       Ved 108/606         13       Structural Testing       8 days?       Thu 10/208       Ved 108/606         14       Evaluation of Survey       6 days?       Thu 10/208       Ved 108/606         14       Evaluation of Survey       6 days?       Thu 10/206       The 10/21/60         13       Structural Testing       20 days?       Thu 10/206       The 10/21/60         14       Proposal       1 days?						11	21	1	11		21	1		11	21	1	1	11	21	1
2       Proced: Objective: and Coles       9 days       Thu 94/08       Tue 94/08         3       Divacion: Informan and Taski Division       4 days?       Thu 94/08       Thu 94/108         4       Problem: informan and Taski Division       6 days?       Thu 94/08       Thu 94/108         5       -       -       -       -       -         6       Problem: informan and Taski Division       5 days       Mon 92/208       Frii 92/686         7       Heelift: Procease administration       5 days?       Mon 92/208       Veid 108/566         9       Prelininary Design Phase       18 days?       Mon 92/208       Veid 108/566         11       Social freeserun       8 days?       Mon 92/208       Veid 108/566         12       Concumer Questronnian       8 days?       Mon 92/208       Veid 108/566         13       Structural Testing       8 days?       Thu 10/108       Veid 108/566         14       Ervalation of Sarvey       Thu 10/108       Thu 10/108       Veid 108/566         15       Concept Identification       2.2 days?       Thu 10/108       Thu 10/108       Thu 10/108         16       Mutern Proposal       1 days?       Thu 10/108       Thu 11/118/666         22 <t< td=""><td>1</td><td>Project Organization</td><td>22 days?</td><td>Thu 8/21/08</td><td>Fri 9/19/08</td><td></td><td></td><td>-</td><td></td><td>-</td><td>1</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	1	Project Organization	22 days?	Thu 8/21/08	Fri 9/19/08			-		-	1									
3       Devision into Teams and Task Devision       4 days?       Thus 911008       Thus 911008         4       Preliminary research       6 days?       Thus 94000       Thus 941008         5       Preleminary research       6 days?       Mon 92208       Fri 92660         6       Preleminary Design Phase       16 days?       Mon 92208       Vel 10/1568         7       deeftiy Possible Soldions       5 days?       Mon 92208       Vel 10/1568         10       Preleminary Design Phase       16 days?       Mon 92208       Vel 10/1568         11       Social Research       13 days?       Mon 92208       Vel 10/1568         12       Consumer Guestionnarie       8 days?       Mon 92208       Vel 10/1568         13       Structural Testing       8 days?       Mon 92208       Vel 10/1568         16       Cotch Assessment       8 days?       Thu 10/008       Vel 10/1568         13       Structural Testing       20 days?       Thu 10/1688       Thu 10/1688         22       Final Design Phase       20 days?       Thu 10/1688       Thu 10/1688         23       Cost Assessment       13 days?       Thu 10/1688       Thu 10/1688         24       Proposel       1 day?       Tue 9/	2	Project Objectives and Goals	9 days	Thu 9/4/08	Tue 9/16/08															
4       Preliminary research       6 days?       Tru 94/08       Thu 91/08         5	3	Division into Teams and Task Division	4 days?	Thu 9/11/08	Tue 9/16/08															
5	4	Preliminary research	6 days?	Thu 9/4/08	Thu 9/11/08															
6       Problem identification       5 days       Mon 92208       Fin 92608         7       Identify Possible Solutions       5 days       Mon 92208       Fin 92608         8       Preliminery Design Phase       18 days?       Mon 92208       Wed 100.668         9       Preliminery Design Phase       18 days?       Mon 92208       Wed 100.668         11       Social Research       18 days?       Mon 92208       Wed 100.668         12       Consume Outstormaine       8 days?       Mon 92208       Wed 100.668         13       Structural Testing       8 days?       Mon 92208       Wed 100.668         14       Ervaluation of Survey       8 days?       Mon 92208       Wed 100.668         15       Cost Assessment       8 days?       Thu 100.688       The 111.2608         16       Midtern Proposal       5 days?       Thu 100.008       The 111.868         22       Find Design       13 days?       Thu 100.008       The 111.868         23       Cost Assessment       13 days?       Thu 100.008       The 111.868         24       Proposal       1 day?       Thu 91.008       The 111.868         25       Find Design       7 days?       Thu 91.008       Thi 91.968	5										L									
7       Mord 9/22/08       Fri 9/26/06         8       -       -       -         9       Preliminary Design Phase       18 days?       Mon 9/22/08       Wed 10/8.56         10       Preliminary Desearch       13 days?       Mon 9/22/08       Wed 10/8.56         11       Social Research       8 days?       Mon 9/22/08       Wed 10/8.56         12       Consumer Cuestionnaire       8 days?       Mon 9/22/08       Wed 10/8.56         13       Structural Testing       8 days?       Mon 9/22/08       Wed 10/8.56         14       Evaluation of Survey       8 days?       Mon 9/22/08       Wed 10/8.56         15       Concept Identification       2 days?       Thu 10/808       Wed 10/8.56         16       Midem Proposal       2 days?       Thu 10/808       Tue 11/8.86         16       Final Design       13 days?       Tue 10/2.168       Tue 11/8.86         12       Cond Assessment       13 days?       Tue 11/8.86       Tue 11/8.86         12       Final Design       13 days?       Tue 9/8.068       Tue 9/8.068         13       Completion of Tasks       3 days?       Tue 9/8.068       Tue 9/8.068         14       Proposal       1 day?       <	6	Problem Identification	5 days	Mon 9/22/08	Fri 9/26/08															
8         Preliminary Design Phase         18 days?         Mon 9/208         Wed 100.508           9         Preliminary Research         13 days?         Mon 9/208         Wed 100.808           11         Social Research         8 days?         Mon 9/208         Wed 100.808           12         Consumer Questionnaire         8 days?         Mon 9/2008         Wed 100.808           13         Structural Testing         8 days?         Mon 9/2008         Wed 100.808           14         Evaluation of Survey         8 days?         Mon 9/2008         Wed 100.808           15         Cost Assessment         8 days?         Thu 10.900         Wed 100.808           16         Mderm Proposal         5 days?         Thu 10.9008         Wed 100.808           19         Concept Identification         25 days?         Thu 10.9008         Thu 10.9008           21         Testing         20 days?         Thu 10.9008         Thu 11.9008         Thu 11.9008           22         Find Design         13 days?         Thu 10.9008         Thu 11.9008         Thu 11.9008           23         Cost Assessment         13 days?         Thu 10.9008         Thu 11.9008         Thu 19.9008         Thu 19.9008           24         Propocal </td <td>7</td> <td>Identify Possible Solutions</td> <td>5 days</td> <td>Mon 9/22/08</td> <td>Fri 9/26/08</td> <td></td>	7	Identify Possible Solutions	5 days	Mon 9/22/08	Fri 9/26/08															
9         Preliminary Design Phase         16 days?         Mon 92206         Wed 100508           10         Preliminary Research         6 days?         Mon 92206         Wed 100606           11         Social Research         6 days?         Mon 92206         Wed 100606           12         Consumer Questionnaire         6 days?         Mon 92206         Wed 100606           13         Structural Testing         6 days?         Mon 92206         Wed 100606           14         Evaluation of Survey         8 days?         Mon 92206         Wed 1007508           16         Concept Identification         2.5 days?         Tru 10.008         Wed 1007508           17         Final Design Phase         30 days?         Tru 10.008         Tru 110.008           18         Concept Identification         2.5 days?         Tru 10.0008         Tru 111.0008           19         Concept Identification         2.5 days?         Tru 10.0008         Tru 111.0008           12         Teeting         20 days?         Tru 111.0008         Tru 111.0008           12         Truel Design Phase         50 days?         True 111.0008         True 111.0008           13         Completion of Truel Phase         50 days?         True 111.0008         <	8										Г									
10       Prolininary Research       13 days?       Mon 92206       Wed 10808         11       Scolar Research       8 days?       Mon 92206       Wed 10808         12       Consumer Questionnaire       8 days?       Mon 92206       Wed 10808         13       Structural Testing       8 days?       Mon 92206       Wed 10808         14       Evaluation of Survey       8 days?       Mon 92206       Wed 10808         15       Cost Assessment       8 days?       Mon 92206       Wed 10808         16       Midterm Proposal       5 days?       Thu 10808       Wed 10708         17       Final Design Phase       90 days       Fin 11/2008       Thu 102008         19       Concept Identification       2.5 days?       Thu 100008       Thu 11/1808         22       Final Design       13 days?       Thu 100008       Thu 11/1808         23       Cost Assessment       13 days?       Thu 100008       Thu 11/1808         24       Proposal       1 day?       Tue 91/1808       All         25       Final Design Anong Team       1 day?       Tue 91/1808       All         30       Task Division Among Team       1 day?       Tue 91/808       All         31	9	Preliminary Design Phase	18 days?	Mon 9/22/08	VVed 10/15/08															
11       Social Research       8 days?       Mon 92208       Wed 108/08         12       Consumer Questionnaire       8 days?       Mon 92208       Wed 108/08         13       Structural Testing       8 days?       Mon 92208       Wed 108/08         14       Evaluation of Survey       8 days?       Mon 92208       Wed 108/08         15       Cock Assessment       8 days?       Fin 108/08         16       Midterm Proposal       5 days?       Fin 101/708       Fin 11/28/08         17       -       -       -       -         18       Final Design Phase       30 days?       Fin 101/708       Tue 10/2108         20       Schematic Design       3 days?       Tue 10/2108       Tue 11/18/08         21       Testing       20 days?       Tue 10/2108       Tue 11/18/08         22       Final Design       13 days?       Tue 11/18/08       Tue 11/18/08         23       Cock Assessment       13 days?       Tue 91/16/08       Fin 13/15/08         24       Proposal       1 day?       Tue 91/16/08       Tue 91/16/08         25       -       -       -       -         26       Prolocel Plan       1 day?       Tue 91/16/08	10	Preliminary Research	13 days?	Mon 9/22/08	V/ed 10/8/08															
12       Consumer Questionnaire       8 days?       Mon 9/2908       Wed 108/08         13       STuctural Testing       8 days?       Mon 9/2908       Wed 108/08         14       Evaluation of Survey       8 days?       Mon 9/2908       Wed 108/08         15       Cost Assessment       8 days?       Mon 9/2908       Wed 108/08         16       Muterm Proposal       5 days?       The 109/508         17       Concept Identification       2.5 days?       The 100/2108         18       Final Design Phase       .9 days?       The 100/2108         20       Schematic Design       8 days?       The 100/2108         21       Testing       .2 days?       The 10/2108         22       Final Design       13 days?       Thu 10/3008         23       Cost Assessment       13 days?       Thu 10/3008         24       Proposal       1 day       The 11/18/08         25       -       -       -         26       Funding Research       1 days?       Thu 91/808         30       Task Division Among Team       1 day?       Tue 91/808         31       Completion of Tesks       3 days?       Tue 91/808         32       Propartion for	11	Social Research	8 days?	Mon 9/29/08	Wed 10/8/08															
13       Structural Testing       8 days?       Mon 9/2308       Vied 108/08         14       Evaluation of Survey       8 days?       Mon 9/2308       Vied 108/08         15       Cost Assessment       8 days?       Mon 9/2308       Vied 108/08         16       Midterm Proposal       5 days?       Thu 10/8008       Vied 10/8/08         16       Midterm Proposal       5 days?       Thu 10/8008       Vied 10/8/08         17       -       -       -       -         18       Final Design Phase       30 days       Firi 10/7/08       Thu 10/8/08         19       Concept Mertification       2.5 days?       Thu 10/8/08       Tue 11/8/08         20       Schemalic Design       13 days?       Thu 10/8/08       Tue 11/8/08         21       Testing       20 days?       Tue 10/2/08       Tue 11/8/08         22       Final Design       13 days?       Thu 9/8/08       Tue 11/8/08         23       Cost Assessment       13 days?       Tue 9/8/08       Tue 9/8/08       Tue 9/8/08         24       Proposel       1 day       Tue 9/8/08       Tue 9/8/08       Tue 9/8/08       Tue 9/8/08       Tue 9/8/08         25       Funding Research       2 days?	12	Consumer Questionnaire	8 days?	Mon 9/29/08	VVed 10/8/08															
14       Evaluation of Survey       8 days?       Mon 9/2308       Wed 108/08         15       Cost Assessment       8 days?       Mon 9/2308       Wed 108/08         16       Mutterm Proposal       5 days?       Thu 10/308       Wed 108/08         17       Cost Assessment       8 days?       Fri 10/708       Fri 11/2808         18       Final Design Phase       30 days       Fri 10/708       Thu 10/3008         19       Concept Mertification       2.5 days?       Fri 10/708       Thu 10/3008         21       Testing       20 days?       Thu 10/3008       Thu 11/18/08         22       Final Design       13 days?       Thu 10/3008       Thu 11/18/08         23       Cost Assessment       13 days?       Thu 10/3008       Thu 11/18/08         24       Proposal       1 day       Thu 9/11/08       Fri 9/19/08         25       Funding Research       42 days?       Thu 9/11/08       Fri 9/19/08         26       Frinding Research       42 days?       Thu 9/108       Fri 9/19/08         26       Project Plan       7 days?       Thu 9/108       Fri 9/19/08         27       Completion of Project Plan       2 days?       Thu 9/1080       Fri 9/19/08	13	Structural Testing	8 days?	Mon 9/29/08	VVed 10/8/08															
15       Cost Assessment       8 days?       Mon 3/29/08       Wed 10/80/8         16       Midterm Proposal       5 days?       Thu 10/80       Wed 10/1508         17	14	Evaluation of Survey	8 days?	Mon 9/29/08	V/ed 10/8/08															
16       Midderm Proposal       5 days?       Thu 10908       Wed 10/1508         17       18       Final Design Phase       30 days       Fri 10/1708       Final 11/2608         18       Final Design Phase       30 days?       Fri 10/1708       Final 10/2008       Final Design         20       Schematic Design       8 days?       Tue 10/2108       Final 00008       Final Design         21       Testing       20 days?       Tue 10/2108       Tue 11/1808         23       Cost Assessment       13 days?       Tue 11/1808         24       Proposal       1 day       Tue 11/1808         25       -       -       -         26       Funding Research       42 days?       Tue 9/1608         27       7       -       -         28       Project Plan       7 days?       Tue 9/1608         29       Project Plan       7 days?       Tue 9/1608       Fi 9/1908         33       Submittal       1 day?       Fi 9/1908       Fi 9/1908         34       Preparation for Midterm Review       5 days?       Tue 9/1608       Fi 19/1908         35       Task Division Among Team       1 day?       Fi 19/1908       Fi 19/1908	15	Cost Assessment	8 days?	Mon 9/29/08	VVed 10/8/08															
17       Image: Second Se	16	Midterm Proposal	5 days?	Thu 10/9/08	VVed 10/15/08															
18       Final Design Phases       30 days       Fin 1007/08       Fin1/28/08         19       Concept Identification       2.5 days?       Fin 1007/08       Tue 10/21/08         20       Schematic Design       30 days?       Tue 10/21/08       Tue 10/21/08         21       Testing       20 days?       Tue 10/21/08       Tue 11/18/08         22       Final Design       13 days?       Tue 11/18/08         23       Cost Assessment       13 days?       Tue 11/18/08         24       Proposal       1 day       Tue 11/18/08         25       -       -       -         26       Funding Research       42 days?       Tue 9/16/08       Fin 12/5/08         27       -       -       -       -         28       Propect Plan       7 days?       Tue 9/16/08       Fin 9/15/08         30       Task Division Among Team       1 day?       Tue 9/16/08       Tue 9/16/08       All         31       Completion of Task       3 days?       Tue 9/16/08       Fin 9/15/08       All         32       Completion of Tokice Plan       1 day?       Tue 9/16/08       Fin 9/15/08       All         33       Submital       1 day?       Tue 9/16/08	17													1						
19       Concept Identification       2.5 days?       Fri 101/208       Tue 102/108         20       Schematic Design       8 days?       Tue 102/108       Tue 11/18/08         21       Testing       20 days?       Tue 10/2/08       Tue 11/18/08         22       Final Design       13 days?       Thu 10/3008       Tue 11/18/08         23       Cost Assessment       13 days?       Thu 10/3008       Tue 11/18/08         24       Proposal       1 day       Tue 10/18/08       Tue 11/18/08         25       -       -       -       -         28       Propecal       7 days?       Tue 9/16/08       Tue 9/16/08       Tue 9/16/08         29       Project Plan       7 days?       Tue 9/16/08       Tue 9/16/08       Tue 9/16/08         30       Task Division Among Team       1 day?       Tue 9/16/08       Tue 9/16/08       Tue 9/16/08         31       Completion of Tasks       3 days?       Tue 9/16/08       Tue 9/16/08       All         32       Completion of Tasks       3 days?       Tue 9/16/08       Tue 9/16/08       All         33       Abstract/Brochure       5 days?       Tue 9/16/08       Fri 19/19/08       All         34       Prepar	18	Final Design Phase	30 days	Fri 10/17/08	Fri 11/28/08									- Y		-				
20         Schematic Design         8 days?         Tue 10/21/08         Thu 10/30/08           21         Testing         20 days?         Tue 10/21/08         Tue 11/18/08           22         Final Design         13 days?         Thu 10/30/08         Tue 11/18/08           23         Cost Assessment         13 days?         Thu 10/30/08         Tue 11/18/08           24         Proposal         1 day         Tue 11/18/08         Tue 11/18/08           25         Funding Research         42 days?         Mon 9/22/08         Tue 11/18/08           27               28         Project Plan         7 days?         Thu 9/10/08         Tri 9/19/08           29         Project Plan         7 days?         Tue 9/16/08         Thu 9/10/08           31         Completion of Tasks         3 days?         Tue 9/16/08         Thu 9/10/08           32         Completion of Tasks         3 days?         Tue 9/16/08         Thu 9/10/08           33         Submittal         1 day?         Tru 9/10/08         Mon 10/6/08           34         Preparation for Molterm Review         5 days?         Tue 11/18/08         Fri 13/19/08           38         AbstractBrochure	19	Concept Identification	2.5 days?	Fri 10/17/08	Tue 10/21/08															
21       Testing       20 days?       Tue 10/21/08       Tue 11/18/08         22       Final Design       13 days?       Thu 10/30/08       Tue 11/18/08         23       Cost Assessment       13 days?       Thu 10/30/08       Tue 11/18/08         24       Proposal       1 day       Tue 11/18/08       Tue 11/18/08         25	20	Schematic Design	8 days?	Tue 10/21/08	Thu 10/30/08															
22       Final Design       13 days?       Thu 10/3008       Tue 11/18/08         23       Cost Assessment       13 days?       Thu 10/3008       Tue 11/18/08         24       Proposal       1 day       Tue 11/18/08       Tue 11/18/08         25       -       -       -       -         26       Funding Research       42 days?       Mon 9/22/08       Tue 11/18/08         27       -       -       -       -         28       PRO Deliverables       59 days?       Tue 9/16/08       Tue 9/16/08       Tue 9/16/08         30       Task Division Among Team       1 day?       Tue 9/16/08       Tue 9/16/08       Tue 9/16/08         31       Completion of Project Plan       2 days?       Tue 9/16/08       Tue 9/16/08       Murdock         32       Completion of Project Plan       2 days?       Tue 9/16/08       Fri 9/19/08       Murdock         33       Submittal       1 day?       Tue 9/30/08       Mon 10/6/08       Murdock       Sahm         34       Preparation for IPRO Day       1 days?       Tue 11/18/08       Fri 11/25/08       Fri 11/25/08       Murdock         37       Midterm Review       8 days?       Tue 11/18/08       Fri 11/25/08       F	21	Testing	20 days?	Tue 10/21/08	Tue 11/18/08															
23       Cost Assessment       13 days?       Thu 10/3008       Tue 11/18/08         24       Proposal       1 day       Tue 11/18/08       Tue 11/18/08         25       Funding Research       42 days?       Mon 9/22/08       Tue 11/18/08         27       28       IPRO Deliverables       59 days?       Tue 9/16/08       Fri 12/5/08         28       Project Plan       7 days?       Thu 9/11/08       Fri 9/19/08         30       Task Division Among Team       1 day?       Tue 9/16/08       Fri 9/19/08         31       Completion of Tasks       3 days?       Tue 9/16/08       Fri 9/19/08         32       Compliation of Project Plan       2 days?       Thu 9/18/08       Fri 9/19/08         32       Compliation of Midterm Review       5 days?       Tue 9/30/08       Mon 10/6/08         34       Preparation for Midterm Review       5 days?       Tue 9/30/08       Wei 20/15/08         36       Presentation Slides       3 days?       Tue 11/18/08       Fri 11/25/08         39       Abstract/Brochure       35 days?       Tue 11/18/08       Fri 11/25/08         39       Abstract/Brochure       35 days?       Tue 11/18/08       Fri 11/25/08         41       Final Report <t< td=""><td>22</td><td>Final Design</td><td>13 days?</td><td>Thu 10/30/08</td><td>Tue 11/18/08</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td><u> </u></td><td></td><td></td><td></td><td></td></t<>	22	Final Design	13 days?	Thu 10/30/08	Tue 11/18/08											<u> </u>				
24         Proposal         1 day         Tue 11/18/08         Tue 11/18/08           25	23	Cost Assessment	13 days?	Thu 10/30/08	Tue 11/18/08															
25         Funding Research         42 days?         Mon 9/22/08         Tue 11/18/08           26         Funding Research         42 days?         Tue 9/16/08         Fri 12/5/08           27         28         IPRO Deliverables         59 days?         Tue 9/16/08         Fri 9/19/08           29         Project Plan         7 days?         Thu 9/11/08         Fri 9/19/08         Tue 9/16/08           30         Task Division Among Team         1 day?         Tue 9/16/08         Tue 9/16/08         All           31         Completion of Tasks         3 days?         Tue 9/16/08         Fri 9/19/08         All           32         Compliation of Project Plan         2 days?         Tue 9/30/08         Fri 9/19/08         Sahm           33         Submittal         1 day?         Tue 9/30/08         Tue 9/30/08         Sahm         Sahm           36         Presentation Slides         3 days?         Tue 11/18/08         Fri 11/2/08         All         Murdock         All           39         Abstract/Brochure         3.5 days?         Tue 11/12/08         Fri 11/2/08         Fri 11/2/08         Fri 11/2/08         Murdock         All           41         Final Presentation Slides         3.5 days?         Tue 11/18/08	24	Proposal	1 day	Tue 11/18/08	Tue 11/18/08													NAME.		
26       Funding Research       42 days?       Mon 9/22/08       Tue 11/18/08         27             28       IPRO Deliverables       59 days?       Tue 9/16/08       Fri 12/5/08         29       Project Plan       7 days?       Tue 9/16/08       Fri 9/19/08         30       Task Division Among Team       1 day?       Tue 9/16/08       Thu 9/18/08         31       Completion of Tasks       3 days?       Tue 9/16/08       Thu 9/18/08         32       Completion of Project Plan       2 days?       Thu 9/18/08       Fri 9/19/08         33       Submittal       1 day?       Fri 9/19/08       Mur 40/08         34       Preparation for Midterm Review       5 days?       Tue 9/30/08       Tue 9/30/08         35       Task Division Among Team       1 day?       Tue 9/30/08       Tue 9/30/08         36       Presentation Slides       3 days?       Tue 11/18/08       Fri 11/25/08         39       AbstractBrochure       3.5 days?       Tue 11/18/08       Fri 11/25/08         41       Final Report       1 day?       Fri 12/5/08       Fri 11/25/08         42       IPRO Day Presentation       1 day?       Fri 12/5/08       Fri 12/5/08     <	25																			
27	26	Funding Research	42 days?	Mon 9/22/08	Tue 11/18/08															
28       PRO Deliverables       59 days?       Tue 9/16/08       Fri 12/5/08         29       Project Plan       7 days?       Tue 9/16/08       Fri 9/19/08         30       Task Division Among Team       1 day?       Tue 9/16/08       Tue 9/16/08         31       Completion of Tasks       3 days?       Tue 9/16/08       Fri 9/19/08         32       Completion of Tasks       3 days?       Tue 9/16/08       Fri 9/19/08         32       Completion of Tasks       3 days?       Tue 9/16/08       Fri 9/19/08         33       Submittal       1 day?       Fri 9/19/08       Fri 9/19/08         34       Preparation for Midterm Review       5 days?       Tue 9/30/08       Mon 10/6/08         35       Task Division Among Team       1 day?       Tue 9/30/08       Wel 10/15/08         36       Presentation Slides       3 days?       Tue 11/18/08       Fri 11/25/08         39       Abstract/Brochure       3.5 days?       Tue 11/18/08       Fri 11/25/08         41       Final Presentation Slides       3.5 days?       Tue 11/25/08       Fri 11/25/08         41       Final Presentation       1 day?       Fri 12/5/08       Fri 12/5/08         41       ProD bay Presentation       1 day?	27																			
29       Project Plan       7 days?       Thu 9/11/08       Fri 9/19/08         30       Task Division Among Team       1 day?       Tue 9/16/08       Tue 9/16/08         31       Completion of Tasks       3 days?       Tue 9/16/08       Tue 9/16/08         32       Completion of Tasks       3 days?       Tue 9/16/08       Thu 9/18/08         33       Submittal       1 day?       Fri 9/19/08       Fri 9/19/08         34       Preparation for Midterm Review       5 days?       Tue 9/30/08       Tue 9/30/08         35       Task Division Among Team       1 day?       Tue 9/30/08       Tue 9/30/08         35       Task Division Among Team       1 day?       Tue 9/30/08       Tue 9/30/08         36       Presentation Slides       3 days?       Tue 10/2/08       Mon 10/6/08         37       Midterm Review       8 days?       Tue 11/18/08       Fri 11/2/08         39       Abstract/Brochure       3.5 days?       Tue 11/18/08       Fri 11/2/08         40       Poster       3.5 days?       Tue 11/18/08       Fri 11/2/08         41       Final Presentation Slides       3.5 days?       Tue 11/2/08       Fri 12/5/08         42       IPRO Day Presentation       1 day?       F	28	IPRO Deliverables	59 days?	Tue 9/16/08	Fri 12/5/08							Ċ.								
30       Task Division Among Team       1 day?       Tue 9/16/08       Tue 9/16/08         31       Completion of Tasks       3 days?       Tue 9/16/08       Thu 9/18/08         32       Completion of Tasks       3 days?       Tue 9/16/08       Fhi 9/19/08         33       Submittal       1 day?       Fri 9/19/08       Fri 9/19/08         34       Preparation for Midterm Review       5 days?       Tue 9/30/08       Mue 9/30/08         35       Task Division Among Team       1 day?       Tue 9/30/08       Tue 9/30/08         36       Presentation Slides       3 days?       Tue 1/18/08       Weid 10/15/08         37       Midterm Review       8 days?       Tue 11/18/08       Fri 11/21/08         38       Preparation for IPRO Day       14 days?       Tue 11/18/08       Fri 11/21/08         40       Poster       3.5 days?       Tue 11/18/08       Fri 11/21/08         41       Final Report       3 days?       Tue 11/18/08       Fri 11/21/08         42       IPRO Day Presentation       1 day?       Fri 12/5/08       Fri 12/5/08         43       Final Report       8 days?       Tue 11/28/08       Fri 12/5/08         44       IPRO Deliverables CD       1 day?       Fri 12	29	Project Plan	7 days?	Thu 9/11/08	Fri 9/19/08					<b>-</b>										
31       Completion of Tasks       3 days?       Tue 9/16/08       Thu 9/18/08         32       Completion of Project Plan       2 days?       Thu 9/18/08       Fri 9/19/08         33       Submittal       1 day?       Fri 9/19/08       Fri 9/19/08         34       Preparation for Midterm Review       5 days?       Tue 9/30/08       Tue 9/30/08         35       Task Division Among Team       1 day?       Tue 9/30/08       Tue 9/30/08         36       Preparation for Midterm Review       8 days?       Tue 9/30/08       Won 10/6/08         36       Preparation for IPRO Day       14 days?       Tue 11/18/08       Fri 12/5/08         39       Abstract/Brochure       3.5 days?       Tue 11/18/08       Fri 11/21/08         41       Final Presentation Slides       3.5 days?       Tue 11/28/08       Fri 11/21/08         41       Final Report       1 day?       Fri 12/5/08       Fri 11/21/08         41       PRoD Day Presentation       1 day?       Fri 12/5/08       Fri 12/5/08         42       IPRO Day Presentation       8 days?       Tue 11/28/08       Fri 12/5/08         44       IPRO Deliverables CD       1 day?       Fri 12/5/08       Fri 12/5/08	30	Task Division Among Team	1 day?	Tue 9/16/08	Tue 9/16/08					AI										
32         Compilation of Project Plan         2 days?         Thu 9/18/08         Fri 9/19/08           33         Submittal         1 day?         Fri 9/19/08         Fri 9/19/08         Sahm           34         Preparation for Midterm Review         5 days?         Tue 9/30/08         Mon 10/6/08         Sahm           35         Task Division Among Team         1 day?         Tue 9/30/08         Mon 10/6/08         Mur dock           36         Presentation Slides         3 days?         Thu 10/2/08         Mon 10/6/08         Weld 10/15/08           37         Midterm Review         8 days?         Mon 10/6/08         Weld 10/15/08         All           38         Abstract/Brochure         3.5 days?         Tue 11/18/08         Fri 11/21/08           39         Abstract/Brochure         3.5 days?         Tue 11/18/08         Fri 11/21/08           41         Final Report         3.6 days?         Tue 11/25/08         Fri 11/21/08           42         IPRO Day Presentation         1 day?         Fri 12/5/08         Fri 12/5/08           43         Final Report         8 days?         Tue 11/25/08         Fri 12/5/08           44         IPRO Deiverables CD         1 day?         Fri 12/5/08         Fri 12/5/08	31	Completion of Tasks	3 days?	Tue 9/16/08	Thu 9/18/08					1	All									
33         Submittal         1 day?         Fri 9/19/08         Fri 9/19/08           34         Preparation for Midterm Review         5 days?         Tue 9/30/08         Mon 10/6/08           35         Task Division Among Team         1 day?         Tue 9/30/08         Tue 9/30/08           36         Presentation Slides         3 days?         Tuu 10/20/8         Mon 10/6/08           37         Midterm Review         8 days?         Mon 10/6/08         Wed 10/15/08           39         Abstract/Brochure         3.5 days?         Tue 11/18/08         Fri 11/21/08           40         Poster         3.5 days?         Tue 11/18/08         Fri 11/21/08           41         Final Presentation Slides         3.5 days?         Tue 11/12/08         Fri 11/25/08           42         IPRO Day Presentation         1 day?         Fri 12/5/08         Fri 11/25/08           43         Final Report         8 days?         Tue 11/25/08         Tue 12/4/08           44         IPRO Deliverables CD         1 day?         Fri 12/5/08         Fri 12/5/08	32	Compilation of Project Plan	2 days?	Thu 9/18/08	Fri 9/19/08					ġ.	Murde	ock								
34         Preparation for Midterm Review         5 days?         Tue 9/30/08         Mon 10/6/08           35         Task Division Among Team         1 day?         Tue 9/30/08         Tue 9/30/08           36         Presentation Slides         3 days?         Tue 9/30/08         Mon 10/6/08           36         Presentation Slides         3 days?         Tue 10/15/08         Mon 10/6/08           37         Midterm Review         8 days?         Mon 10/6/08         Wed 10/15/08           38         Preparation for IPRO Day         14 days?         Tue 11/18/08         Fri 11/2/5/08           39         Abstract/Brochure         3.5 days?         Tue 11/18/08         Fri 11/2/108           40         Poster         3.5 days?         Tue 11/12/5/08         Fri 11/2/108           41         Final Presentation Slides         3.5 days?         Tue 11/2/5/08         Fri 12/5/08           42         IPRO Day Presentation         1 day?         Fri 12/5/08         Fri 12/5/08           43         Final Report         8 days?         Tue 11/2/2/08         Fri 12/5/08           44         IPRO Deliverables CD         1 day?         Fri 12/5/08         Fri 12/5/08	33	Submittal	1 day?	Fri 9/19/08	Fri 9/19/08						Sahm									
35       Task Division Among Team       1 day?       Tue 9/30/08       Tue 9/30/08         36       Presentation Slides       3 days?       Thu 10/2/08       Mon 10/6/08         37       Midterm Review       8 days?       Thu 10/2/08       Wed 10/15/08         38       Preparation for IPRO Day       14 days?       Tue 11/18/08       Fri 12/5/08         39       Abstract/Brochure       3.5 days?       Tue 11/18/08       Fri 11/21/08         40       Poster       3.5 days?       Tue 11/18/08       Fri 11/21/08         41       Final Presentation Slides       3.5 days?       Tue 11/25/08       Fri 11/21/08         42       IPRO Day Presentation       1 day?       Fri 12/5/08       Fri 12/5/08         43       Final Report       8 days?       Tue 11/25/08       Fri 12/5/08         44       IPRO Deliverables CD       1 day?       Fri 12/5/08       Fri 12/5/08	34	Preparation for Midterm Review	5 days?	Tue 9/30/08	Mon 10/6/08							<u> </u>								
36         Presentation Slides         3 days?         Thu 10/2/08         Mon 10/6/08           37         Midterm Review         8 days?         Mon 10/6/08         Wed 10/15/08           38         Preparation for IPRO Day         14 days?         Tue 11/18/08         Fri 12/5/08           39         Abstract/Brochure         3.5 days?         Tue 11/18/08         Fri 11/21/08           40         Poster         3.5 days?         Tue 11/18/08         Fri 11/21/08           41         Final Presentation Slides         3.5 days?         Tue 11/18/08         Fri 11/21/08           42         IPRO Day Presentation         1 day?         Fri 12/5/08         Fri 12/5/08           43         Final Report         8 days?         Tue 11/25/08         Fri 12/5/08           44         IPRO Deliverables CD         1 day?         Fri 12/5/08         Thu 12/4/08	35	Task Division Among Team	1 day?	Tue 9/30/08	Tue 9/30/08							Mu	rdoo	ĸ						
37         Midterm Review         8 days?         Mon 10/6/08         Wed 10/15/08           38         Preparation for IPRO Day         14 days?         Tue 11/18/08         Fri 12/5/08           39         Abstract/Brochure         3.5 days?         Tue 11/18/08         Fri 12/5/08           40         Poster         3.5 days?         Tue 11/18/08         Fri 11/2/108           41         Final Presentation Slides         3.5 days?         Tue 11/18/08         Fri 11/2/2/08           42         IPRO Day Presentation         1 day?         Fri 12/5/08         Fri 12/5/08           43         Final Report         8 days?         Tue 11/2/208         Tue 12/4/08           44         IPRO Deliverables CD         1 day?         Fri 12/5/08         Fri 12/5/08	36	Presentation Slides	3 days?	Thu 10/2/08	Mon 10/6/08								All							
38         Preparation for IPRO Day         14 days?         Tue 11/18/08         Fri 12/5/08           39         Abstract/Brochure         3.5 days?         Tue 11/18/08         Fri 11/21/08           40         Poster         3.5 days?         Tue 11/18/08         Fri 11/21/08           41         Final Presentation Slides         3.5 days?         Tue 11/25/08         Fri 11/21/08           42         IPRO Day Presentation         1 day?         Fri 12/5/08         Fri 12/5/08           43         Final Report         8 days?         Tue 11/25/08         Fri 12/5/08           44         IPRO Deliverables CD         1 day?         Fri 12/5/08         Fri 12/5/08	37	Midtern Review	8 days?	Mon 10/6/08	Wed 10/15/08									A						
39         Abstract/Brochure         3.5 days?         Tue 11/18/08         Fri 11/21/08           40         Poster         3.5 days?         Tue 11/18/08         Fri 11/21/08           41         Final Presentation Slides         3.5 days?         Tue 11/25/08         Fri 11/28/08           42         IPRO Day Presentation         1 day?         Fri 12/5/08         Fri 12/5/08           43         Final Report         8 days?         Tue 11/25/08         Fri 12/5/08           44         IPRO Deliverables CD         1 day?         Fri 12/5/08         Fri 12/5/08	38	Preparation for IPRO Day	14 days?	Tue 11/18/08	Fri 12/5/08															
40         Poster         3.5 days?         Tue 11/18/08         Fri 11/21/08           41         Final Presentation Slides         3.5 days?         Tue 11/25/08         Fri 11/28/08           42         IPRO Day Presentation         1 day?         Fri 12/5/08         Fri 12/5/08           43         Final Report         8 days?         Tue 11/25/08         Tue 12/4/08           44         IPRO Deliverables CD         1 day?         Fri 12/5/08         Fri 12/5/08	39	Abstract/Brochure	3.5 days?	Tue 11/18/08	Fri 11/21/08														Murd	ock,Sah
41         Final Presentation Slides         3.5 days?         Tue 11/25/08         Fri 11/28/08           42         IPRO Day Presentation         1 day?         Fri 12/5/08         Fri 12/5/08           43         Final Report         8 days?         Tue 11/25/08         Tue 12/4/08           44         IPRO Deliverables CD         1 day?         Fri 12/5/08         Fri 12/5/08	40	Poster	3.5 days?	Tue 11/18/08	Fri 11/21/08														Pede	rson,Im
42         IPRO Day Presentation         1 day?         Fri 12/5/08         Fri 12/5/08         I All           43         Final Report         8 days?         Tue 11/25/08         Thu 12/4/08         All           44         IPRO Deliverables CD         1 day?         Fri 12/5/08         Fri 12/5/08         Sa	41	Final Presentation Slides	3.5 days?	Tue 11/25/08	Fri 11/28/08															Murdoc
43         Final Report         8 days?         Tue 11/25/08         Thu 12/4/08           44         IPRO Deliverables CD         1 day?         Fri 12/5/08         Fri 12/5/08         Sa	42	IPRO Day Presentation	1 day?	Fri 12/5/08	Fri 12/5/08															AI
44 IPRO Deliverables CD 1 day? Fri 12/5/08 Fri 12/5/08 [\$4	43	Final Report	8 days?	Tue 11/25/08	Thu 12/4/08															All
	44	IPRO Deliverables CD	1 day?	Fri 12/5/08	Fri 12/5/08															Sa

Figure 10: Greening Team Gantt chart

#### 5. Project Budget

#### A. Itemized list of proposed spending

Item	Unit Price	Quantity	Price	Purpose
				Site visits for facility research,
Transportation to				interview of client, presentation to
school facilities	\$12.00	8	\$96.00	client, etc.
				Meeting and presentation materials
Meeting expenses	\$100.00	1	\$100.00	for client visits
Modeling				
Materials	\$200.00	1	\$200.00	Model construction
Testing and				
Analysis	\$500.00	1	\$500.00	Testing, retail, etc.
Total			\$896.00	

Figure 11: IPRO 314 Project Budget

#### 6. Team Structure and Assignments

A. List of all team members including their educational background/majors and other skills, strengths, experience and/or academic interests.

Name	Major/ Year	Skills/ Strengths	Experience and Academic Interests	Team
Abbasi, Rawan	Biomedical Engineering Junior	Leadership Skills, Typing, C++, MATLAB, Adobe InDesign, Microsoft Office	School and Space Reusability Research, Design	Reuse
Dralle, Kyle	Architecture Senior	AutoCad, SketchUp, Adobe Illustrator and Photoshop	Planning; Programming, Basic Knowledge of Green Design, Layout Design, Architecture	Reuse
Dudek, Ryan	Architecture Senior	AutoCad, Adobe Photoshop and Illustrator, Microsoft Office, Drafting/Sketching, and Apple Products	Graphic / Layout Design, Planning, Basic knowledge of Green Technology - Architecture	Reuse
Ihmoud, Sana	Architecture Senior	AutoCAD, Adobe Photoshop/ Illustrator, 3ds Max, Microsoft Office, sketching, model-making, drawing	Experience with archtiectural design and structure. Little landscaping experience in studio, specializing in computer aided design.	Greening
Murdock, Meghan	Mechanical Engineering Senior	Disiplined, reliable, punctual, self starting, practical, focused	Mechanical Engineering experiences and part of ASME (American Society of Mechanical Engineers).	Greening Team Leader
Pedersen, Erin	Architecture Senior	AutoCAD, Photoshop, Microsoft Office, model making with wood, acrylic and metal	Architecture, green technology, working with model making machinery. Experience in architectural design and structure.	Greening
Pfeifer, Sarah	Architecture Senior	AutoCad, Revit, Adobe Photoshop, InDesign, Illustrator	Graphic / Layout Design, Planning, Space Programming, Web Design - Architecture	Reuse
Rossi, James	Architecture Senior	Creative Design, Computer Program Skills, and Good Time Management Skills	Programming / planning, Explanator Graphics (diagrams)	Reuse
Sahm, Nicolas	Architecture Senior	Public speaking, presentation graphics (AutoCAD, Adobe Illustrator/ Photoshop), team leadership, design	Architecture, green technology, experience with structures and architectural design.	Greening IPRO Team Lead
Shah, Kaumil	Mechanical Engineering Junior	Public speaking, microsoft office, good at forming ideas, quick learner.	VP of ASME, wishes to specialize in industrial production.	Greening
Wide, Mimi	Architecture Senior	AutoCad, 3ds Max, Adobe Photoshop, InDesign, and Illustrator	Programming/Layout Design/Planning/Graphics/Diagrams/Mo del/Architectural Experience	Reuse

Figure 12: IPRO 314 Team Structure and Assignments

- B. Team Structure
  - I. IPRO 314 Team Leader: Nic Sahm
  - II. Master Schedule Maker: Nic Sahm
  - III. Weekly Timesheet Collector/Summarizer: Nic Sahm
  - IV. Minute Taker: Sana Ihmoud
  - V. iGROUPS Facilitator: Meghan Murdock
  - VI. Reuse Team Leader: Sarah Pfeifer
    - a. Team members: Rawan Abbasi, Kyle Dralle, Ryan Dudek, Sarah Pfeifer, James Rossi, and Mimi Wide
    - b. Task assignments detailed in Reuse Gantt chart
  - VII. Reuse Team Leader: Meghan Murdock
    - a. Team members: Sana Ihmoud, Meghan Murdock, Erin Pedersen, Nic Sahm, and Kaumil Shah
    - b. Task assignments detailed in Greening Gantt chart

#### C. Master Schedule: green shading indicates availability

I. Reuse Sub-team



Figure 13: Reuse Team Master Schedule

#### IPRO It takes a team INTERPROFESSIONAL PROJECTS PROGRAM

II. Greening Sub-team

IPRO 314 - Master Time Matrix														
Green Team														
Monday	8:30	9:00	10:00	11:00	12:00	13:00	14:00	15:00	16:00	17:00	18:00	19:00	20:00	21:00
<u>Ihmoud, Sana</u>														
Murdock, Meghan													I	
Pedersen, Erin						1								
Sahm, Nicholas														
													~~ ~~	
Luesday	8:30	9:00	10:00	11:00	12:00	13:00	14:00	15:00	16:00	17:00	18:00	19:00	20:00	21:00
Murdock Moghan														
Pedersen Frin														
Sahm Nicholas														
Shah, Kaumil														
Wednesday	8:30	9:00	10:00	11:00	12:00	13:00	14:00	15:00	16:00	17:00	18:00	19:00	20:00	21:00
Ihmoud, Sana														
<u>Murdock, Meghan</u>														
Pedersen, Erin														
Sahm, Nicholas														
<u>Shah, Kaumil</u>														
Thursday	8:30	9:00	10:00	11:00	12:00	13:00	14:00	15:00	16:00	17:00	18:00	19:00	20:00	21:00
Ihmoud, Sana														
Murdock, Meghan														
<u>Pedersen, Erin</u>														
Shah. Kaumil														
Friday	8:30	9:00	10:00	11:00	12:00	13:00	14:00	15:00	16:00	17:00	18:00	19:00	20:00	21:00
Ihmoud, Sana														
Murdock, Meghan														
Pedersen, Erin														
<u>Sahm, Nicholas</u>														
<u>Shah, Kaumil</u>														
Saturday	8:30	9:00	10:00	11:00	12:00	13:00	14:00	15:00	16:00	17:00	18:00	19:00	20:00	21:00
<u>Ihmoud, Sana</u>														
Murdock, Meghan														
Pedersen, Erin														
Sahm, Nicholas														
<u>Snan, Kaumii</u>					10.00	10.00			(0.00		(0.00			
Sunday	8:30	9:00	10:00	11:00	12:00	13:00	14:00	15:00	16:00	17:00	18:00	19:00	20:00	21:00
Murdock Moghan														
Pedersen Frin														
Sahm, Nicholas														
Shah, Kaumil														

Figure 14: Greening Team Master Schedule